

Denta Properties & Infrastructures Pvt Ltd

Name of the Project: "Survey, Investigation, Design, Supply, Installation, testing etc., for lifting/pumping of secondary treated water from KR Puram STP to feed 22 tanks in Bangalore (East) Taluk of Bangalore Urban District through LIS including Commissioning, Comprising of Head works, Construction of Intake channels, Jack well cum pump house, Electro Mechanical components such as Pumping machineries, Power supply including terminal bays, laying of transmission lines and substations, Rising mains, Gravity mains and Delivery Chambers, Road and railway crossing by pipe jacking or horizontal drilling method, Road restoration, SCADA, Land acquisition and crop compensation and other statutory clearances from concerned departments, utility shifting etc., and other allied components including operation and maintenance for a period of five years after successful commissioning of work".

Awarded To: *M/s. Denta Properties & Infrastructures Pvt Ltd*

(Joint Venture Comprising JN Shetty) by Irrigation Department, GOK.

PROJECT DETAILS


- ▶ Date of Agreement : 24th Feb, 2023
 - ▶ Date of Commencement : 25th Feb, 2023
 - ▶ Project Completion Date : 23th Feb, 2025

 - ▶ Agreement Value :
- 


Scope of work

- ▶ Purpose of the Project : Filling of 22 no of Tanks by secondary treated water to recharge the ground water for farming, fishing etc.
- ▶ Qty. of water to be Pumped : 18 MLD
- ▶ Sources Location : KR Puram BWSSB STP
- ▶ No. of Lifting Stations : 1 nos (KR Puram)
- ▶ Total Length of Pipeline : 46.73Km
(Mild Steel Pipeline–20.53Km & Ductile Iron Pipeline–26.20Km)
- ▶ Construction of 11KV Sub stations near by pump house with Transmission line connecting by existing sub station to pump house substation.

Present Status of work

- Survey Status : Survey completed for Pipeline network & Gravity Network.
 - Submission of Designs : Raising Main, Gravity main, 1 PH GAD & Structural completed.
 - Approval of Designs : Raising Main, Gravity main & 1 PH GAD completed, Structural completed.
 - Grounding of Work : Started In the Month of Feb 2023. Work is in progress pumping station and pipe laying. MS Pipe Supply is in progress.
- 

KEY MAP



Legend

- Waterfall
- Road
- Water Body
- Proposed Road

EXECUTIVE ENGINEER WATER SUPPLY DEPARTMENT HOSKOTE TALK			
PROJECT ENGINEER WATER SUPPLY DEPARTMENT HOSKOTE TALK			
CONSULTANT WATER SUPPLY DEPARTMENT HOSKOTE TALK			
PROJECT ENGINEER WATER SUPPLY DEPARTMENT HOSKOTE TALK			
CONSULTANT WATER SUPPLY DEPARTMENT HOSKOTE TALK			
PROJECT ENGINEER WATER SUPPLY DEPARTMENT HOSKOTE TALK			
CONSULTANT WATER SUPPLY DEPARTMENT HOSKOTE TALK			


Jackwell cum Pumphouse



MS Pipes Stocking in Pipe Yard



MS Pipes Laying Work





Thank You